

Dear Resident,

Site set up is now complete with access road and school parking now complete and in operation.

Work is now progressing well with concrete bases complete with the steel frame commenced for a period of approx. 2 weeks with roof-works programmed to commence mid May.

We would like to apologise for any inconvenience cause within the enabling period.  
Any concerns

Base foundations





### What works will happen in the April /May period

- Completion of steel frame and decking
- Roof-works to commence for approx. 10 week period
- Scaffold edge protection and stair access to be installed to roof area
- Concrete ring beams & drainage to continue
- Completion of boundary Drainage

### Hours of Work

**Monday to Friday**  
**Occasional Saturdays**

8am to 6pm

8am to 1pm

Only when required to compensate for weather or other factors beyond our control.

